



Progress Update Summary

Stage 1	Stage 2	Stage 3
Complete	Planning	Detailed Design and Tendering
Activities this Period June-July 2017		
	Close out Stage 2	Progress Scheme Detailed Design
	Foul Drainage Assessment Meadowbrook	
Activities next period July-August 2017		
	Finalise Environmental Licences	Close out Detailed Design
Key Drivers and Constraints		
	Requirement for tree removal	Tender Process – EU procurement rules
	Statutory Requirements of Arterial Drainage Acts	
Key Risks		
	Environmental impact associated with tree removal	Amendments to scheme design following Public Exhibition
	Update to EIS requirements - New Legislation came into force on 16 May 2017	
	Landowner disputes	Funding
	Benefit Cost Ratio of Scheme	Tender process - legal challenges unsuccessful tenderers

Scheme Details

<p>Works Scope:</p> <p>June 2017</p> <p>Sallybrook Industrial Estate: Bleach Hill Stream – culvert replacement under access road Sallybrook Industrial Estate: Glashaboy River – 800m direct flood defences and pumping station Hazelwood: Cois na Gleann – culvert replacements at R615 and R639 and road re-grading Hazelwood: Glashaboy River – 400m direct defences - flood relief culvert at Avenue Bridge – Shopping Centre Road Bridge replacement and stormwater pumping station Hazelwood: Springmount Stream – culvert replacement and road re-grading at R630 and 80m direct flood defences Meadowbrook: Glashaboy River – 350m direct defences - conveyance improvements at Riverstown Road Bridge by clearing western and eastern arch Meadowbrook: Drainage – stormwater and foul water pump – road re-grading towards O’Callaghan Park Brooklodge: Butlerstown Stream – overland flow management Copper Valley Vue – Glenmore Stream – 3 bridge replacements and 210m direct defences The Groves: Glashaboy River – direct flood defence – stormwater pump and collector drain</p>	<p>Cost</p> <p>Construction estimated cost €8m incl. VAT Consultants - Arup €550,000 incl. VAT (estimated based on construction cost estimate) Funding : 100% OPW</p>
---	--

