



Progress Update Summary

Stage 1	Stage 2	Stage 3
Reports	Planning	Detailed Design and Tendering
Activities this Period Jan – Feb 2016		
Finalised landownership search	Landownership maps	Topographical and CCTV Survey issued for tender
Draft Glashaboy Hydraulics Report issued to CCC	EIS underway	
Activities next period March – April 2016		
Close out remaining draft stage 1 reports – Hydraulics and Options	Preparation of Scheme Planning Drawings	Issue detailed Site Investigation tender documents for tender
	Continue with EIS	
Key Drivers and Constraints		
	Summer season environmental surveys	Tender Process – EU procurement rules
Key Risks		
	Results of summer season environmental surveys – further work required	Amendments to scheme design following Public Exhibition
	Landownership agreement	Funding
	Benefit Cost Ratio of scheme	Tender process - legal challenges unsuccessful tenderers

Scheme Details

Works Scope:	<p>Sallybrook Industrial Estate: Bleach Hill Stream – culvert replacement under access road</p> <p>Sallybrook Industrial Estate: Glashaboy River – 800m direct flood defences</p> <p>Sallybrook Industrial Estate: Cois na Gleann – culvert replacements at R615 and R639</p> <p>Hazelwood: Glashaboy River – 300m direct defences - flood relief culvert at Avenue Bridge – Shopping Centre bridge replacement</p> <p>Hazelwood: Springmount Stream – 20m direct defences - culvert replacement at R630</p> <p>Meadowbrook: Glashaboy River – 345m direct defences - conveyance improvements at Riverstown Road Bridge by clearing western and eastern arch</p> <p>Meadowbrook: Drainage – stormwater pump and collector drain – road re-grading towards O’Callaghan Park</p> <p>Brooklodge: Glenmore Stream – culvert replacement - conveyance improvements and direct defences</p> <p>Copper Valley Vue – Butlerstown Stream – flood relief culvert –conveyance improvements and direct defences/ local table top ramps</p> <p>St Patrick’s Mill and The Fountains- individual property protection measures</p> <p>The Groves: Glashaboy River – direct flood defences</p> <p>Glanmire Business Park to Barry’s Terrace – Glashaboy River - 635m flood defence wall</p>	Cost	<p>Construction estimated cost €8.85m incl. VAT</p> <p>Consultants - Arup €620,000 incl. VAT (estimated based on construction cost estimate)</p> <p>Funding : 100% OPW</p>
March 2016			

